# Fastener torque audit, Z22, 2025-12-02

| | |
|---|---|
| Document number | INS-Z22-20251202-1 |
| Revision | 1 |
| Status | APPROVED |
| Classification | INTERNAL |
| Author | Petra Harrick |
| Approved by | - |
| Date | 2025-12-02 |

| | |
|---|---|
| Inspection type | Fastener torque audit |
| Zone | Z22 |
| Date | 2025-12-02 |
| Inspector | Petra Harrick |
| Number of findings | 8 |

## Findings

| ID | Finding | Location | Severity | Action | Due |
|---|---|---|---|---|---|
| F-01 | Weld porosity | Deck 16, frame 162 | Minor | Grind out and re-weld; repeat inspection. | 2025-12-16 |
| F-02 | Missing fastener | Deck 45, frame 29 | Minor | Install fastener per drawing and record torque. | 2026-01-01 |
| F-03 | Damaged insulation | Deck 7, frame 260 | Minor | Replace insulation segment. | 2025-12-09 |
| F-04 | Missing fastener | Deck 33, frame 313 | Minor | Install fastener per drawing and record torque. | 2025-12-16 |
| F-05 | Corrosion spot | Deck 7, frame 150 | Minor | Treat and re-coat the area. | 2025-12-09 |
| F-06 | Conduit chafing | Deck 68, frame 87 | Minor | Add protective sleeve and re-route. | 2025-12-05 |
| F-07 | Corrosion spot | Deck 70, frame 130 | Minor | Treat and re-coat the area. | 2025-12-16 |
| F-08 | Damaged insulation | Deck 53, frame 296 | Minor | Replace insulation segment. | 2026-01-01 |

## Assessment

No critical findings. Release after the actions are closed.