Acceptance test report: Water reclamation plant (SN-LS-6908)

Document number	SHV-LS-TR-0007
Revision	1
Status	APPROVED
Classification	INTERNAL
Author	Ines Sorrel
Approved by	Quinn Calloway
Date	2024-11-28

1. Item under test

Component	Water reclamation plant (LS-WRC)
Serial number	SN-LS-6908
Specification	SHV-LS-SPEC-0005 Rev B
Procedure	TP-LS-WRC-10

2. Test set-up

The test was performed on 2024-11-28 at the Coruscant qualification laboratory. Test engineer: Ines Sorrel. Witness: Quinn Calloway.

- Precision metrology arm
- Containment field analyser
- Spectral alignment rig

3. Results

Requirement	Parameter	Required	Tolerance	Measured	Result
LS-WRC-R01	Reclamation rate	98.2 %	±5%	95.61 %	PASS
LS-WRC-R02	Throughput	7,976 m³/h	±2%	8,052.5 m³/h	PASS

4. Anomalies

None.

5. Conclusion

Overall result: PASS. The unit is released for integration.