Thermal vacuum test report: Zone substation (SN-PD-4990)

Document number	SHV-PD-TR-0002
Revision	1
Status	APPROVED
Classification	INTERNAL
Author	Fenna Winter
Approved by	Delia Bailin
Date	2026-05-09

1. Item under test

Component	Zone substation (PD-SUB)
Serial number	SN-PD-4990
Specification	SHV-PD-SPEC-0102 Rev B
Procedure	TP-PD-SUB-06

2. Test set-up

The test was performed on 2026-05-09 at the Station Integration Test Facility, Zone Z05. Test engineer: Fenna Winter. Witness: Delia Bailin.

- Six-axis shaker table
- Precision metrology arm
- Spectral alignment rig

3. Results

Requirement	Parameter	Required	Tolerance	Measured	Result
PD-SUB-R01	Substation rating	2.5 TW	±2.5%	2.50 TW	PASS
PD-SUB-R02	Breaker count	450 ea	±2%	450 ea	PASS

4. Anomalies

None.

5. Conclusion

Overall result: PASS. The unit is released for integration.