Qualification test report: Backup generator bank (SN-PD-2249)

Document number	SHV-PD-TR-0004
Revision	1
Status	APPROVED
Classification	INTERNAL
Author	Neve Coldbrook
Approved by	Fallon Darrow
Date	2024-11-24

1. Item under test

Component	Backup generator bank (PD-BKG)
Serial number	SN-PD-2249
Specification	SHV-PD-SPEC-0103 Rev B
Procedure	TP-PD-BKG-03

2. Test set-up

The test was performed on 2024-11-24 at the Station Integration Test Facility, Zone Z05. Test engineer: Neve Coldbrook. Witness: Fallon Darrow.

- Calibrated field probe set
- Containment field analyser
- Six-axis shaker table

3. Results

Requirement	Parameter	Required	Tolerance	Measured	Result
PD-BKG-R01	Bank output	1.35 TW	±2%	1.349 TW	PASS
PD-BKG-R02	Start time	14 s	±2.5%	14.0 s	PASS

4. Anomalies

None.

5. Conclusion

Overall result: PASS. The unit is released for integration.