Vibration test report: Zone substation (SN-PD-7815)

Document number	SHV-PD-TR-0006
Revision	1
Status	APPROVED
Classification	INTERNAL
Author	Linnea Galloway
Approved by	Delia Bailin
Date	2025-03-22

1. Item under test

Component	Zone substation (PD-SUB)
Serial number	SN-PD-7815
Specification	SHV-PD-SPEC-0102 Rev B
Procedure	TP-PD-SUB-01

2. Test set-up

The test was performed on 2025-03-22 at the Station Integration Test Facility, Zone Z05. Test engineer: Linnea Galloway. Witness: Delia Bailin.

- Spectral alignment rig
- Containment field analyser
- Precision metrology arm

3. Results

Requirement	Parameter	Required	Tolerance	Measured	Result
PD-SUB-R01	Substation rating	2.5 TW	±2.5%	2.50 TW	PASS
PD-SUB-R02	Breaker count	450 ea	±2%	449 ea	PASS

4. Anomalies

None.

5. Conclusion

Overall result: PASS. The unit is released for integration.