Acceptance test report: Zone substation (SN-PD-6635)

Document number	SHV-PD-TR-0009
Revision	1
Status	APPROVED
Classification	INTERNAL
Author	Kier Jarrow
Approved by	Delia Bailin
Date	2025-08-07

1. Item under test

Component	Zone substation (PD-SUB)
Serial number	SN-PD-6635
Specification	SHV-PD-SPEC-0102 Rev B
Procedure	TP-PD-SUB-09

2. Test set-up

The test was performed on 2025-08-07 at the Coruscant qualification laboratory. Test engineer: Kier Jarrow. Witness: Delia Bailin.

- Spectral alignment rig
- Six-axis shaker table
- Containment field analyser

3. Results

Requirement	Parameter	Required	Tolerance	Measured	Result
PD-SUB-R01	Substation rating	2.5 TW	±2.5%	2.50 TW	PASS
PD-SUB-R02	Breaker count	450 ea	±2%	452 ea	PASS

4. Anomalies

None.

5. Conclusion

Overall result: PASS. The unit is released for integration.