Endurance test report: Waste treatment plant (SN-WM-9919)

Document number	SHV-WM-TR-0009
Revision	1
Status	APPROVED
Classification	INTERNAL
Author	Halden Stroud
Approved by	Treva Bresk
Date	2023-09-23

1. Item under test

Component	Waste treatment plant (WM-WTP)
Serial number	SN-WM-9919
Specification	SHV-WM-SPEC-0102 Rev A
Procedure	TP-WM-WTP-10

2. Test set-up

The test was performed on 2023-09-23 at the Coruscant qualification laboratory. Test engineer: Halden Stroud. Witness: Treva Bresk.

- Data acquisition rack DAQ-12
- Precision metrology arm
- Calibrated field probe set

3. Results

Requirement	Parameter	Required	Tolerance	Measured	Result
WM-WTP-R01	Throughput	1,951 t/day	±1%	1,924.7 t/day	FAIL

4. Anomalies

Out-of-tolerance result recorded; non-conformance report NCR-2023-0015 raised.

5. Conclusion

Overall result: FAIL. The unit is held pending disposition of the non-conformance.