Eadu Agricultural Research Campus: monthly status report, June 2025

Document number	EAD-PMO-RPT-202506
Revision	1
Status	APPROVED
Classification	CONFIDENTIAL
Author	Theron Dravis
Approved by	Rosalind Ferrante
Date	2025-06-28

Program	Eadu Agricultural Research Campus (PRG-EAD)
Reporting month	June 2025
Overall status	GREEN
Program director	Rosalind Ferrante
Report date	2025-06-28

1. Milestones

Milestone	Name	Planned	Forecast	State
MS-EAD-05-1	Preliminary design review	2025-03-28	2025-04-18	Complete 2025-04-18
MS-EAD-06-1	Preliminary design review	2025-03-14	2025-05-13	Complete 2025-05-13
MS-EAD-02-3	Acceptance test complete	2024-11-09	2024-11-09	Late
MS-EAD-04-3	Acceptance test complete	2025-01-21	2025-02-04	Late
MS-EAD-01-3	Acceptance test complete	2025-02-25	2025-02-25	Late
MS-EAD-03-3	Acceptance test complete	2025-03-20	2025-04-10	Late

2. Work package progress

Work package	Name	Owner	Complete	Status
WP-EAD-05	Cargo landing pad resurfacing	Vira Dallan	38.2%	IN_PROGRESS
WP-EAD-06	Laboratory instrumentation	Lannic Glenmore	32.8%	IN_PROGRESS

3. Budget, Q2 2025

Planned (Mcr)	Actual (Mcr)	Variance (Mcr)
1,389.33	1,344.31	-45.02

4. Risks and issues

- Key staff are shared with the Starhaven program during integration campaigns.
- Facility access windows limit installation work to night shifts.

Prepared by Theron Dravis. Approved by Rosalind Ferrante, Program Director, on 2025-06-28.