Coruscant Office Consolidation: monthly status report, September 2026

Document number	HQC-PMO-RPT-202609
Revision	1
Status	APPROVED
Classification	CONFIDENTIAL
Author	Casimir Hartwell
Approved by	Pell Amaranth
Date	2026-09-28

Program	Coruscant Office Consolidation (PRG-HQC)
Reporting month	September 2026
Overall status	GREEN
Program director	Pell Amaranth
Report date	2026-09-28

1. Milestones

Milestone	Name	Planned	Forecast	State
MS-HQC-02-2	Critical design review	2026-07-02	2026-07-16	Complete 2026-07-16
MS-HQC-04-2	Critical design review	2026-08-19	2026-08-19	Complete 2026-08-19
MS-HQC-03-3	Acceptance test complete	2026-01-19	2026-01-19	Late
MS-HQC-01-3	Acceptance test complete	2026-05-12	2026-06-16	Late
MS-HQC-05-3	Acceptance test complete	2026-06-16	2026-06-16	Late
MS-HQC-02-3	Acceptance test complete	2026-10-10	2026-10-10	On track

2. Work package progress

Work package	Name	Owner	Complete	Status
WP-HQC-02	Relocation logistics	Leda Falkner	78.9%	IN_PROGRESS
WP-HQC-04	Records digitization	Neve Holloway	71.3%	IN_PROGRESS

3. Budget, Q3 2026

Planned (Mcr)	Actual (Mcr)	Variance (Mcr)
107.04	106.89	-0.15

4. Risks and issues

- Key staff are shared with the Starhaven program during integration campaigns.
- Facility access windows limit installation work to night shifts.

Prepared by Casimir Hartwell. Approved by Pell Amaranth, Program Director, on 2026-09-28.